Reserve

App F IX 4

Previous References
Ind 214-33(4-3)

1933-34
(ne)

File No 242-34
Serial Nos 1-2

PRESERVED

Later References
Ind(228-34(3-6)
" 95-35 (8 & 81)
Rec 161-38 Sec 164

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two

Part B for June 35

SUBJECT

Estimate alterations & improvements in the original estimate for the Construction of the new ne Office Building, Delhi

2 The ne Commr Regs
" Chief Engr "
" Comptroller WD 01965—GPB—15 000—7 7-34

Ref 8633-5 & 24-6-35

Sanctions the revised Estimate

Construction of the new Municipal Office Building Bangalore city [App F.III 2

General and Revenue Secretariat | File No 242 of 1933

2 Letter No A1-210 dated 22-5-35 from the Municipal Commissioner, Bangalore city stating that during the execution of the work of constructing the new Municipal office building certain alterations and improvements were found essential and the necessary revised estimates were prepared for such portions of the work that were in progress and approved by the Municipal Council and requesting sanction to the deviations

The estimates may be referred unofficially to the Chief Engineer for favour of scrutiny

Rom 23/5 Chief Secy) 24/5/35

Je 24-5 M/25/5

U.O No 246 27 5 35

Forwarded with compliments unofficially to the Chief Engineer of Mysore for favour of scrutiny and return

By order
A Venkata Rao
for Chief Secy to Govt

W O 20 No 477 Rom 19 6 35

Returned with compliments

2 It does not appear to be reasonable to approve of the modified estimate at this stage as a major portion of the work still remains to be done

NOTE—Contn Sheet 29/5/35

File No of 193 | General and Revenue Secretariat

The Municipal Engineer since furnished a work-slip and it has been scrutinised The excess of Rs 23,500 involved, due to certain alterations in items of work and carrying out fresh works may be approved, as the extra amount involved is said to be possible to be met from savings under other items due to low tendered rates

3 The workslip may be approved

18/6/35

Chief Engineer of Mysore

B N H

Dear Sir

19/6

19-6-35

22 JUN 19 GENL & REV SECTT

Draft G o submitted

Issue 21/6

Rem 20/6

Rpt) The Municipal Commr Bangalore city
" Chief Engineer
Comptroller
Tr L 8633-5 dated 24-6-35
Sanctions the workslip-

4/7/35

Ml 242-34-(2)

City Municipal Office

No A1-210
1 report & Estimate

Bangalore, dated 21st May *193* 5
22

5082/2

From

M SESHADRI, ESQ, M A
Municipal Commissioner
Bangalore City

To

K V Anantaraman, Esq., B A ,B L ,
Chief Secretary to the Government of
His Highness the Maharaja of Mysore
Bangalore

Sir,

Construction of New Municipal Office Buildings
Bangalore City

I have the honour to state that the above work sanctioned in Government order No L 8421-3 Ml 214-33-8 dated the 23rd May - 1934 was taken up on hand last June During execution certain alterations and improvements as explained in the accompanying note were found essential and the necessary revised estimates were prepared for such portions of the work that were in progress and placed before the Municipal Council for sanction

2 The Municipal Council have at their meeting held on 15th December 1934 sanctioned these deviations and a copy of the Council resolution together with one set of revised estimates pertaining thereto are herewith submitted

3 The report accompanying the revised estimates explains the main causes which led to the revision The extra amounts required for these deviations will be met out of the savings - effected within the sanctioned estimate due to low tender rates

4 Kind sanction of Government may be obtained for these deviations Further deviations which may be found necessary in other items of work during execution will be prepared and

and submitted for orders of Government as and when they occur

I have the honour to be,

Sir,

Your most obedient servant

Municipal Commissioner.

Forwarded with compliments

Honorary President

Councillors -

Messrs 1 R Venkataswami
2 V H Paruvarthiappa
3 B Kempanna
4 P T Krishyamiengar
5 Ramlalthivari
6 B S Sankarappasetty
7 V B L [illegible]
8 V H V Akatramanappa
9 D Venkataramanappa
10 M Muniswarappa
11 H Srinivasamurthy
12 C N Ramsingh Rao
13 D Gopalakrishna Rao
14 C Hayavadana Rao
15 C Garudachar
16 M P Somashekhara Rao
17 S Sitharamaiya
18 S P Venkatarangiengar
19 T S Parthasarathy
20 [illegible]
21 P Subbaraya Shetty
22 S I Zamulla [illegible]
23 [illegible]
24 B Abdur Rahim
25 Azizuddin Mulki
26 J R Isaac
27 S Yellappa

Absent -

Messrs V Srinivasa Shetty
P C Anjaneyulu

No 10 To consider Municipal Engineer's memo regarding the deviation proposed in the estimate for the construction of the new municipal offices

Resolution,-Deviation is sanctioned

Sd/ B F Garudachar,
Hon. President

Copy

Municipal Commissioner.

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to

Section ME
File No 242-34
Serial No 2

General and Revenue Secretariat

( )
the *193*

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 24-6- 1935

Signed by

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

Read—

1) G O No L 8421-3/ME 214-33-8 dated 23-5-34 sanctioning, subject to certain conditions an estimate amounting to Rs 1,21,744 for the construction of the new Municipal Offices, Bangalore city

~~Order thereon—No~~

2) Letter No A; 210 dated 22-5-1935 from the Municipal Commissioner, Bangalore city stating that during the execution of the above work certain alterations and improvements were found essential and the necessary revised

estimates were prepared for
such portions of the work that
were in progress and approved
by the Municipal Council and
requesting sanction to the revised
estimates, the extra amounts
required for the deviations being
met out of the savings effected
~~within the sanctioned estimate~~
under other items due to low
tendered rates

3) U O Note No To 477 dated
19-6-35 from the Chief Engineer
of Mysore stating that it ~~does not appear~~
~~to be Reasonable~~ is not necessary reasonable to approve of the modified
estimate at this stage as a major portion
of the work still remains to be done, but recommending
that the workship furnished by
the ~~Chief~~ Municipal Engineer resulting
in an excess of Rs 23,500 due to certain
alterations in items of work and
carrying out fresh works, may be approved

List of Enclosure

Copied by

Examined by

WD 0185—GPB—15 000—13 8 34

Order No 2

Order No L 8655.

G R S G/33]

GENERAL AND REVENUE SECRETARIAT

(Continuation sheet draft form)

The work sch referred to by the ~~recommendations of~~ approved Chief Engineer is sanctioned

To Chief Secy to Govt
with
Rec'd

The Municipal Comm., Bangalore
(through the President
with ~~extracts~~ the Watch & estimate

Chief Engineer of Mysore

Comptroller to Govt

WD 2230—GPB—1 00 000—23 7 20

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

Read —

Government Order No L 6421-7, Al 214-7 -8 dated 3rd May 193 sanctioning, subject to certain conditions, an estimate amounting to Rs 1, 1,714 for the construction of the new Municipal Office, Bangalore City

2 Letter No. D 1-210 dated 2nd May 1935 from the Municipal Commissioner, Bangalore City stating that during the execution of the above work certain alterations and improvements were found essential and the necessary revised estimates were prepared for such portions of the work that were in progress and approved by the Municipal Council and requesting sanction to the revised estimates, the extra amounts required for the deviations being met out of the savings effected under other items due to low tender rates.

3 D.O. note No 477 dated 10th June 1935 from the Chief Engineer of Mysore stating that it is not necessary to approve of the modified estimate at this stage as a major portion of the work still remains to be done, but recommending that the workslip furnished by the Municipal Engineer resulting in an excess of Rs 87,500 due to certain alterations in items of work and carrying out fresh items, may be approved

---

Order No L 8653-5
Ind 242-34-1
Dated, Bangalore, the 24th June 1935

The workslip referred to by the Chief Engineer is approved

for Chief Secretary to Government

To

The Municipal Commissioner, Bangalore City
(through the President, Bangalore City Municipal Council)
with the workslip.
The Chief Engineer of Mysore.
The Comptroller to Government